

Client: TfNSW

Project: Picton Road Upgrade

Location: Picton Road Westbound east of Angels Creek

Driller: Durkin

Drill Rig: Utilicor MPX-SS

Total Depth: 0.4 m

Hole Diameter: 100 mm

Inclination: 90°

Bearing: N/A

Project No: 60739890

Logged by: KM

Start Date: 09/11/25

Easting: 301734.90

Northing: 6194313.40

Hor. Datum: MGA2020-56

Checked by: PW

End Date: 09/11/25

Location Meth.: DGPS

RL: 373.4 m

Ver. Datum: AHD

Surface: Asphaltic Concrete

METHOD	SUPPORT	DCP (BLOWS PER 100 mm)	GROUND WATER	SAMPLES & FIELD TESTS	RL (m AHD)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION (plasticity/particle characteristics, colour, secondary and other minor components, structure)	MOISTURE CONDITION	CONSISTENCY / RELATIVE DENSITY	ADDITIONAL OBSERVATIONS (Geological Origin)
DT	U		Not Encountered	C: 0.00-0.05 m	373.0	0.0			ASPHALTIC CONCRETE: dark grey, aggregates up to 14 mm, 50 mm thick.			WEARING COURSE
				C: 0.05-0.25 m					ASPHALTIC CONCRETE: dark grey, aggregates up to 14 mm, 200 mm thick.			INTERMEDIATE COURSE
				C: 0.25-0.40 m					Heavily Bound: grey, aggregates up to 20 mm.			SUBBASE COURSE
						373.0			Terminated at 0.40 m. Target depth.			
						1.0						
						372.0						
						2.0						
						371.0						
						3.0						

Client: TfNSW
Project: Picton Road Upgrade
Location: Picton Road Westbound east of Angels Creek

Driller: Durkin
Drill Rig: Utilicor MPX-SS
Total Depth: 0.24 m

Hole Diameter: 100 mm
Inclination: 90°
Bearing: N/A

Project No: 60739890
Logged by: KM
Start Date: 09/11/25

Checked by: PW
End Date: 09/11/25
Location Meth.: DGPS
Ver. Datum: AHD
Surface: Asphaltic Concrete

Easting: 301734.70
Northing: 6194310.00
Hor. Datum: MGA2020-56

METHOD	SUPPORT	DCP (BLOWS PER 100 mm)	GROUND WATER	SAMPLES & FIELD TESTS	RL (m AHD)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION (plasticity/particle characteristics, colour, secondary and other minor components, structure)	MOISTURE CONDITION	CONSISTENCY / RELATIVE DENSITY	ADDITIONAL OBSERVATIONS (Geological Origin)
DT	U		Not Encountered	C: 0.00-0.11 m		0.0			ASPHALTIC CONCRETE: dark grey, aggregates up to 14 mm, 110 mm thick.			ASPHALT LAYER
				C: 0.11-0.24 m					Heavily Bound: grey, aggregates up to 20 mm.			SUBBASE COURSE
									Terminated at 0.24 m. Target depth.			
						373.0						
						1.0						
						372.0						
						2.0						
						371.0						
						3.0						

Client: TfNSW
Project: Picton Road Upgrade
Location: Picton Road Westbound between Angels Creek and Mount Keira Road

Driller: Durkin	Hole Diameter: 100 mm
Drill Rig: Utilicor MPX-SS	Inclination: 90°
Total Depth: 0.51 m	Bearing: N/A

Project No: 60739890

Logged by: KM

Start Date: 09/11/25

Easting: 301168.70

Northing: 6194023.00

Hor. Datum: MGA2020-56

Checked by: PW

End Date: 09/11/25

Location Meth.: DGPS

RL: 394.6 m

Ver. Datum: AHD

Surface: Asphaltic Concrete

METHOD	SUPPORT	DCP (BLOWS PER 100 mm)	GROUND WATER	SAMPLES & FIELD TESTS	RL (m AHD)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION (plasticity/particle characteristics, colour, secondary and other minor components, structure)	MOISTURE CONDITION	CONSISTENCY / RELATIVE DENSITY	ADDITIONAL OBSERVATIONS (Geological Origin)
DT	U		Not Encountered	C: 0.00-0.13 m		0.0			ASPHALTIC CONCRETE: dark grey, aggregates up to 14 mm, 130 mm thick.			ASPHALT LAYER
				C: 0.13-0.34 m				Heavily Bound: grey, aggregates up to 20 mm.	SUBBASE COURSE			
				C: 0.34-0.51 m				Heavily Bound: grey, aggregates up to 5 mm, with visible voids.				
				Terminated at 0.51 m. Target depth.								
						394.0						
					1.0							
						393.0						
		</										

Engineering log should be read in conjunction with AECOM soil and rock logging description sheets.

Client: TfNSW
Project: Picton Road Upgrade
Location: Picton Road Westbound between Angels Creek and Mount Keira Road

Logged by: KM

End Date: 09/11/25

Drill Rig: Utilicor MPX-SS

Inclination: 90°

Northing: 6194020.40

Location Meth.: DGPS

RL: 394.6 m

Bearing: N/A

Hor. Datum: MGA2020-56

Ver. Datum: AHD

Surface: Asphaltic Concrete

METHOD	SUPPORT	DCP (BLOWS PER 100 mm)	GROUND WATER	SAMPLES & FIELD TESTS	RL (m AHD)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION (plasticity/particle characteristics, colour, secondary and other minor components, structure)	MOISTURE CONDITION	CONSISTENCY / RELATIVE DENSITY	ADDITIONAL OBSERVATIONS (Geological Origin)
DT	U		Not Encountered	C: 0.00-0.12 m		0.0			ASPHALTIC CONCRETE: dark grey, aggregates up to 10 mm, 120 mm thick.			ASPHALT LAYER
				C: 0.12-0.39 m				Heavily Bound: grey, aggregates up to 20 mm.	SUBBASE COURSE			
				C: 0.39-0.46 m				Heavily Bound: grey, aggregates up to 15 mm.				
									Terminated at 0.46 m. Target depth.			

Engineering log should be read in conjunction with AECOM soil and rock logging description sheets.

Client: TfNSW

Project: Picton Road Upgrade

Location: Picton Road Westbound between Mount Keira Road and reverse curves

Driller: Durkin

Drill Rig: Utilicor MPX-SS

Total Depth: 0.42 m

Hole Diameter: 100 mm

Inclination: 90°

Bearing: N/A

Project No: 60739890

Logged by: KM

Start Date: 23/11/25

Easting: 299908.70

Northing: 6195199.60

Hor. Datum: MGA2020-56

Checked by: PW

End Date: 23/11/25

Location Meth.: DGPS

RL: 433.1 m

Ver. Datum: AHD

Surface: Asphaltic Concrete

METHOD	SUPPORT	DCP (BLOWS PER 100 mm)	GROUND WATER	SAMPLES & FIELD TESTS	RL (m AHD)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION (plasticity/particle characteristics, colour, secondary and other minor components, structure)	MOISTURE CONDITION	CONSISTENCY / RELATIVE DENSITY	ADDITIONAL OBSERVATIONS (Geological Origin)
DT	U		Not Encountered	C: 0.00-0.16 m		0.0			ASPHALTIC CONCRETE: black, aggregates up to 20 mm, 160 mm thick.			ASPHALT LAYER
				C: 0.16-0.26 m		433.0			Heavily Bound: dark grey, aggregates up to 30 mm, with visible voids.			SUBBASE COURSE
				C: 0.26-0.42 m								
									Terminated at 0.42 m. Target depth.			
						1.0						
						432.0						
						2.0						
						431.0						
						3.0						

Client: TfNSW
Project: Picton Road Upgrade
Location: Picton Road Westbound between Mount Keira Road and reverse curves

Project No: 60739890

Logged by: KM

Start Date: 23/11/25

Easting: 299906.20

Northing: 6195198.00

Hor. Datum: MGA2020-56

Checked by: PW

End Date: 23/11/25

Location Meth.: DGPS

RL: 433.1 m

Ver. Datum: AHD

Surface: Asphaltic Concrete

Driller: Durkin


Hole Diameter: 100 mm

Drill Rig: Utilicor MPX-SS

Inclination: 90°

Total Depth: 0.41 m

Bearing: N/A

METHOD	SUPPORT	DCP (BLOWS PER 100 mm)	GROUND WATER	SAMPLES & FIELD TESTS	RL (m AHD)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION (plasticity/particle characteristics, colour, secondary and other minor components, structure)	MOISTURE CONDITION	CONSISTENCY / RELATIVE DENSITY	ADDITIONAL OBSERVATIONS (Geological Origin)
DT	U		Not Encountered	C: 0.00-0.16 m	433.0	0.0			ASPHALTIC CONCRETE: black, aggregates up to 20 mm, 160 mm thick.			ASPHALT LAYER
				C: 0.16-0.41 m				Heavily Bound: grey, aggregates up to 25 mm, with visible voids.	SUBBASE COURSE			
									Terminated at 0.41 m. Target depth.			

Engineering log should be read in conjunction with AECOM soil and rock logging description sheets.

Client: TfNSW

Project: Picton Road Upgrade

Location: Picton Road Eastbound between reverse curves and Firetrail No 8

Project No: 60739890

Logged by: KM

Start Date: 23/11/25

Checked by: PW

End Date: 23/11/25

Location Meth.: DGPS

RL: 454.3 m

Ver. Datum: AHD

Surface: Asphaltic Concrete

Driller: Durkin

Hole Diameter: 100 mm

Drill Rig: Utilicor MPX-SS

Inclination: 90°

Total Depth: 0.56 m

Bearing: N/A

Easting: 298485.20

Northing: 6196318.00

Hor. Datum: MGA2020-56

METHOD	SUPPORT	DCP (BLOWS PER 100 mm)	GROUND WATER	SAMPLES & FIELD TESTS	RL (m AHD)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION (plasticity/particle characteristics, colour, secondary and other minor components, structure)	MOISTURE CONDITION	CONSISTENCY / RELATIVE DENSITY	ADDITIONAL OBSERVATIONS (Geological Origin)
DT	U		Not Encountered	C: 0.00-0.14 m		0.0			ASPHALTIC CONCRETE: black, aggregates up to 14 mm, 140 mm thick.			ASPHALT LAYER
				C: 0.14-0.41 m					CONCRETE: grey, aggregates up to 20 mm.			SUBBASE COURSE
				C: 0.45-0.55 m					Heavily Bound: grey, aggregates up to 30 mm, with visible voids.			
									Terminated at 0.56 m. Refusal.			

Client: TfNSW

Project: Picton Road Upgrade

Location: Picton Road Eastbound between reverse curves and Firetrail No 8

Driller: Durkin

Drill Rig: Utilicor MPX-SS

Total Depth: 0.69 m

Hole Diameter: 100 mm

Inclination: 90°

Bearing: N/A

Project No: 60739890

Logged by: KM

Start Date: 23/11/25

Easting: 298486.30

Northing: 6196319.00

Hor. Datum: MGA2020-56

Checked by: PW


End Date: 23/11/25

Location Meth.: DGPS

RL: 454.2 m

Ver. Datum: AHD

Surface: Asphaltic Concrete

METHOD	SUPPORT	DCP (BLOWS PER 100 mm)	GROUND WATER	SAMPLES & FIELD TESTS	RL (m AHD)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION (plasticity/particle characteristics, colour, secondary and other minor components, structure)	MOISTURE CONDITION	CONSISTENCY / RELATIVE DENSITY	ADDITIONAL OBSERVATIONS (Geological Origin)
DT	U		Not Encountered	C: 0.00-0.13 m		0.0			ASPHALTIC CONCRETE: dark grey, aggregates up to 14 mm, 130 mm thick.			ASPHALT LAYER
				C: 0.13-0.27 m	-454.0				ASPHALTIC CONCRETE: black, aggregates up to 28 mm, 140 mm thick.			
				C: 0.27-0.30 m					ASPHALTIC CONCRETE: dark grey, aggregates up to 10 mm, 30 mm thick.			
				C: 0.30-0.36 m					ASPHALTIC CONCRETE: black, aggregates up to 15 mm, 60 mm thick.			
				C: 0.41-0.67 m					Heavily Bound: grey, aggregates up to 15 mm, with visible voids.			SUBBASE COURSE
									Heavily Bound: pale grey, aggregates up to 10 mm.			
				C: 0.67-0.69 m					Heavily Bound: grey.			
									Terminated at 0.69 m. Refusal.			
						1.0						
						-453.0						
						2.0						
						-452.0						
						3.0						

Client: TfNSW
Project: Picton Road Upgrade
Location: Picton Road Westbound between reverse curves and Firetrail No 8

Project No: 60739890
Logged by: BF
Start Date: 09/11/25

Checked by: PW
End Date: 09/11/25
Location Meth.: DGPS
RL: 439.3 m
Ver. Datum: AHD
Surface: Asphaltic Concrete

Driller: Durkin
Drill Rig: Utilicor MPX-SS
Total Depth: 0.17 m
Hole Diameter: 100 mm
Inclination: 90°
Bearing: N/A

Easting: 297404.30
Northing: 6197207.10
Hor. Datum: MGA2020-56

METHOD	SUPPORT	DCP (BLOWS PER 100 mm)	GROUND WATER	SAMPLES & FIELD TESTS	RL (m AHD)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION (plasticity/particle characteristics, colour, secondary and other minor components, structure)	MOISTURE CONDITION	CONSISTENCY / RELATIVE DENSITY	ADDITIONAL OBSERVATIONS (Geological Origin)
DT	U		Not Encountered	C: 0.00-0.05 m C: 0.05-0.11 m C: 0.11-0.17 m		0.0			ASPHALTIC CONCRETE: dark grey, aggregates up to 14 mm, 50 mm thick.			WEARING COURSE
									ASPHALTIC CONCRETE: dark grey, aggregates up to 20 mm, 120 mm thick.			INTERMEDIATE COURSE
									Terminated at 0.17 m. Refusal.			
						439.0						
						1.0						
						438.0						
						2.0						
						437.0						
						3.0						

Client: TfNSW

Project: Picton Road Upgrade

Location: Picton Road Westbound between reverse curves and Firetrail No 8

Driller: Durkin

Drill Rig: Utilicor MPX-SS

Total Depth: 0.23 m

Hole Diameter: 100 mm

Inclination: 90°

Bearing: N/A

Project No: 60739890

Logged by: BF

Start Date: 09/11/25

Easting: 297401.70

Northing: 6197206.10

Hor. Datum: MGA2020-56

Checked by: PW

End Date: 09/11/25

Location Meth.: DGPS

RL: 439.4 m

Ver. Datum: AHD

Surface: Asphaltic Concrete

METHOD	SUPPORT	DCP (BLOWS PER 100 mm)	GROUND WATER	SAMPLES & FIELD TESTS	RL (m AHD)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION (plasticity/particle characteristics, colour, secondary and other minor components, structure)	MOISTURE CONDITION	CONSISTENCY / RELATIVE DENSITY	ADDITIONAL OBSERVATIONS (Geological Origin)
DT	U		Not Encountered	C: 0.00-0.03 m C: 0.03-0.23 m		0.0			ASPHALTIC CONCRETE: dark grey, aggregates up to 20 mm, 230 mm thick.			ASPHALT LAYER
						439.0			Terminated at 0.23 m. Target depth.			
						438.0						
						2.0						
						437.0						
						3.0						

Client: TfNSW

Project: Picton Road Upgrade

Location: Picton Road Westbound between Firetrail No 8 and Cordeaux Mine Road

Driller: Durkin

Drill Rig: Utilicor MPX-SS

Total Depth: 0.17 m

Hole Diameter: 100 mm

Inclination: 90°

Bearing: N/A

Project No: 60739890

Logged by: BF

Start Date: 09/11/25

Easting: 296399.30

Northing: 6198283.70

Hor. Datum: MGA2020-56

Checked by: PW

End Date: 09/11/25

Location Meth.: DGPS

RL: 396.2 m

Ver. Datum: AHD

Surface: Asphaltic Concrete

METHOD	SUPPORT	DCP (BLOWS PER 100 mm)	GROUND WATER	SAMPLES & FIELD TESTS	RL (m AHD)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION (plasticity/particle characteristics, colour, secondary and other minor components, structure)	MOISTURE CONDITION	CONSISTENCY / RELATIVE DENSITY	ADDITIONAL OBSERVATIONS (Geological Origin)
DT	U		Not Encountered	C: 0.00-0.06 m		0.0			ASPHALTIC CONCRETE: dark grey, aggregates up to 14 mm, 70 mm thick.			WEARING COURSE
				C: 0.06-0.12 m					ASPHALTIC CONCRETE: dark grey, aggregates up to 20 mm, 60 mm thick.			INTERMEDIATE COURSE
				C: 0.12-0.17 m					Heavily Bound: grey, aggregates up to 15 mm.			SUBBASE COURSE
						396.0			Terminated at 0.17 m. Target depth.			
						1.0						
						395.0						
						2.0						
						394.0						
						3.0						

Client: TfNSW
Project: Picton Road Upgrade
Location: Picton Road Westbound between Firetrail No 8 and Cordeaux Mine Road
Driller: Durkin
Drill Rig: Utilicor MPX-SS
Total Depth: 0.5 m

Hole Diameter: 100 mm
Inclination: 90°
Bearing: N/A

Project No: 60739890
Logged by: BF
Start Date: 09/11/25
Easting: 296397.10
Northing: 6198280.10
Hor. Datum: MGA2020-56

Checked by: PW
End Date: 09/11/25
Location Meth.: DGPS
RL: 396.1 m
Ver. Datum: AHD
Surface: Asphaltic Concrete

METHOD	SUPPORT	DCP (BLOWS PER 100 mm)	GROUND WATER	SAMPLES & FIELD TESTS	RL (m AHD)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION (plasticity/particle characteristics, colour, secondary and other minor components, structure)	MOISTURE CONDITION	CONSISTENCY / RELATIVE DENSITY	ADDITIONAL OBSERVATIONS (Geological Origin)
DT	U		Not Encountered	C: 0.00-0.04 m		0.0			ASPHALTIC CONCRETE: dark grey, aggregates up to 10 mm, 40 mm thick.			WEARING COURSE
				C: 0.04-0.15 m		396.0			ASPHALTIC CONCRETE: dark grey, aggregates up to 20 mm, 110 mm thick.			INTERMEDIATE COURSE
				C: 0.15-0.50 m					Heavily Bound: grey, aggregates up to 30 mm.			SUBBASE COURSE
									Heavily Bound: grey, aggregates up to 30 mm.			
									Terminated at 0.50 m. Target depth.			
						1.0						
						395.0						
						2.0						
						394.0						
						3.0						

Client: TfNSW
Project: Picton Road Upgrade
Location: Picton Road Westbound between Firetrail No 12 and Macarthur Drive

Project No: 60739890
Logged by: KA
Start Date: 23/11/25

Checked by: PW
End Date: 23/11/25
Location Meth.: DGPS

Driller: Durkin	Hole Diameter: 100 mm
Drill Rig: Utilicor MPX-SS	Inclination: 90°
Total Depth: 0.21 m	Bearing: N/A

Easting: 289958.00 **RL:** 316.6 m
Northing: 6203861.60 **Ver. Datum:** AHD
Hor. Datum: MGA2020-56 **Surface:** Asphaltic Concrete

METHOD	SUPPORT	DCP (BLOWS PER 100 mm)	GROUND WATER	SAMPLES & FIELD TESTS	RL (m AHD)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION (plasticity/particle characteristics, colour, secondary and other minor components, structure)	MOISTURE CONDITION	CONSISTENCY / RELATIVE DENSITY	ADDITIONAL OBSERVATIONS (Geological Origin)
DT	U		Not Encountered	C: 0.00-0.05 m C: 0.05-0.15 m C: 0.15-0.21 m		0.0			ASPHALTIC CONCRETE: black, aggregates up to 20 mm, 150 mm thick.			ASPHALT LAYER
									ASPHALTIC CONCRETE: black, aggregates up to 20 mm, 60 mm thick.			
									Terminated at 0.21 m. Target depth.			

Engineering log should be read in conjunction with AECOM soil and rock logging description sheets.

Client: TfNSW
Project: Picton Road Upgrade
Location: Picton Road Westbound between Firetrail No 12 and Macarthur Drive

Project No: 60739890
Logged by: KA
Start Date: 23/11/25

Checked by: PW
End Date: 23/11/25
Location Meth.: DGPS

Driller: Durkin	Hole Diameter: 100 mm
Drill Rig: Utilcor MPX-SS	Inclination: 90°
Total Depth: 0.06 m	Bearing: N/A

Easting: 289956.60 **RL:** 316.7 m
Northing: 6203858.50 **Ver. Datum:** AHD
Hor. Datum: MGA2020-56 **Surface:** Asphaltic Concrete

METHOD	SUPPORT	DCP (BLOWS PER 100 mm)	GROUND WATER	SAMPLES & FIELD TESTS	RL (m AHD)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION (plasticity/particle characteristics, colour, secondary and other minor components, structure)	MOISTURE CONDITION	CONSISTENCY / RELATIVE DENSITY	ADDITIONAL OBSERVATIONS (Geological Origin)
DT	U		Not Encountered	C: 0.00-0.04 m		0.0			ASPHALTIC CONCRETE: dark grey, aggregates up to 7 mm, 60 mm thick.			ASPHALT LAYER
									Terminated at 0.06 m. Refusal.			

Engineering log should be read in conjunction with AECOM soil and rock logging description sheets.

Client: TfNSW
Project: Picton Road Upgrade
Location: Picton Road Westbound between Firetrail No 12 and Macarthur Drive

Project No: 60739890

Logged by: KA

Start Date: 23/11/25

Checked by: PW

End Date: 23/11/25

Location Meth.: DGPS

Driller: Durkin

Hole Diameter: 100 mm

Easting: 289642.50

RL: 312.7 m

Drill Rig: Utilicor MPX-SS

Inclination: 90°

Northing: 6204234.50

Ver. Datum: AHD

Total Depth: 0.33 m

Bearing: N/A

Hor. Datum: MGA2020-56

Surface: Asphaltic Concrete

METHOD	SUPPORT	DCP (BLOWS PER 100 mm)	GROUND WATER	SAMPLES & FIELD TESTS	RL (m AHD)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION (plasticity/particle characteristics, colour, secondary and other minor components, structure)	MOISTURE CONDITION	CONSISTENCY / RELATIVE DENSITY	ADDITIONAL OBSERVATIONS (Geological Origin)
DT	U		Not Encountered	C: 0.00-0.06 m		0.0			ASPHALTIC CONCRETE: dark grey, aggregates up to 14 mm, 60 mm thick.			WEARING COURSE
				C: 0.06-0.09 m				ASPHALTIC CONCRETE: black, aggregates up to 20 mm, 30 mm thick.	INTERMEDIATE COURSE			
				C: 0.09-0.16 m				ASPHALTIC CONCRETE: dark grey to black, aggregates up to 20 mm, 70 mm thick.				
				C: 0.16-0.21 m				ASPHALTIC CONCRETE: dark grey to black, aggregates up to 20 mm, 50 mm thick.				
				C: 0.21-0.33 m				Heavily Bound: grey, aggregates up to 14 mm.	SUBBASE COURSE			
									Terminated at 0.33 m. Target depth.			

Engineering log should be read in conjunction with AECOM soil and rock logging description sheets.

Client: TfNSW

Project: Picton Road Upgrade

Location: Picton Road Westbound between Firetrail No 12 and Macarthur Drive

Project No: 60739890

Logged by: KA

Start Date: 23/11/25

Checked by: PW

End Date: 23/11/25

Location Meth.: DGPS

RL: 312.8 m

Ver. Datum: AHD

Surface: Asphaltic Concrete

Driller: Durkin

Hole Diameter: 100 mm

Drill Rig: Utilicor MPX-SS

Inclination: 90°

Total Depth: 0.11 m

Bearing: N/A

Easting: 289639.40

Northing: 6204233.50

Hor. Datum: MGA2020-56

METHOD	SUPPORT	DCP (BLOWS PER 100 mm)	GROUND WATER	SAMPLES & FIELD TESTS	RL (m AHD)	DEPTH (m)	GRAPHIC LOG	CLASSIFICATION SYMBOL	MATERIAL DESCRIPTION (plasticity/particle characteristics, colour, secondary and other minor components, structure)	MOISTURE CONDITION	CONSISTENCY / RELATIVE DENSITY	ADDITIONAL OBSERVATIONS (Geological Origin)
DT	U		Not Encountered			0.0			ASPHALTIC CONCRETE: dark grey, aggregates up to 14 mm, 110 mm thick.			ASPHALT LAYER
									Terminated at 0.11 m. Refusal.			
						312.0						
						1.0						
						311.0						
						2.0						
						310.0						
						3.0						